

Project No. 1251-100
Crude Oil Tank Farms Project, Agrood Area 30 (Module-1)



EGPC

System ID

030-EL-002

System Description

Substation 6.6KV High Voltage Switchgear System

Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
1	Mechanical Completion Certificate (MCC)	
2	Ready for Startup Certificate (RFSU)	
3	System Punch Lists	
4	System Limits Marked Up P&ID	
5	System Index	
6	Piping Pre-Commissioning	
	6.01) Piping Test Packs	
	6.02) Piping Pre-commissioning Check Lists	
7	Piping Commissioning	
	7.01) Service Test, GLT, CLT and N2 Purging Certificates	
	7.02) Piping Commissioning Check Lists	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
8	Mechanical Pre-Commissioning	
	8.01) System Mechanical Index	
	8.02) Equipment Drawings	
	8.03) Equipment Datasheets	
	8.04) Boxing-up Certificates	

	8.05) Grouting Certificates	
	8.06) Pre-Alignment Certificates	
	8.07) Mechanical Pre-Commissioning Checklists	
9	Mechanical Commissioning	
	9.01) Final Alignment Certificates	
	9.02) Motor Solo Run Certificates	
	9.03) Mechanical Run Test (MRT) Certificates	
	9.04) Mechanical Commissioning Checklists	
	9.05) Mechanical Supplier Check Lists & Reports	
10	Instrumentation Pre-Commissioning	
	10.01) System Instrument Index	
	10.02) Instrument Data Sheets	
	10.03) Instrument Cable Schedule	
	10.04) System Instrumentation Wiring Diagram	
	10.05) Hook-up Drawing (Mechanical & Pneumatic)	
	10.06) Instruments Cables Schedule	
	10.07) Instruments Cables Laying Certificates	
	10.08) Instruments Cables Termination Certificates	
	10.09) Instruments Cables Testing Certificates	
	10.10) Instruments Calibration Certificates	
	10.11) Instrument Loop Checks Certificates	
	10.12) Instrumentation Pre-Commissioning Check Lists	
	10.13) Instrumentation Supplier Check Lists & Reports	
11	Instrumentation Commissioning	
	11.01) Instrumentation Function Test Certificates	
	11.02) Instrumentation Supplier Check Lists & Reports	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
12	Electrical Pre-Commissioning	
	12.01) System Electrical Index	
	12.02) Electrical Drawings	
	12.03) Motor Datasheets	
	12.04) Electrical Cables Schedule	
	12.05) Electrical Cables Laying Certificates	
	12.06) Electrical Cables Testing Certificates	
	12.07) Electrical Cables Termination Certificates	
	12.08) FAT Reports & Certificates	
	12.09) SAT Reports & Certificates	
	12.10) Electrical Pre-Commissioning Check Lists	
	12.11) Electrical Supplier Check Lists & Reports	

13	Electrical Commissioning	
	13.01) Electrical -Commissioning Check Lists	
	13.02) Electrical Supplier Check Lists & Reports	
14	Red Marked-up Drawings	
	14.01) P&ID	
	14.02) Instrumentation Drawings	
	14.03) Electrical Drawings	

[illegible]



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

1-Mechanical Completion Certificate (MCC)

SYSTEM MECHANICAL COMPLETION CERTIFICATE (MCC)

PROJECT TITLE : CRUDE OIL TANK FARM(AGROOD AREA)

PROJECT No : 1251-100

SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System




SYSTEM ID : 030-EL-002

THIS IS TO CERTIFY THAT:

- THE ABOVE SYSTEM HAS BEEN FABRICATED, ERECTED, INSTALLED AND TESTED TO THE REQUIREMENTS OF THE CONTRACT DRAWINGS, SPECIFICATIONS, THE APPLICABLE CODES AND STANDARDS.
- ALL PRE-COMMISSIONING RELEVANT ACTIVITIES, TESTS, INSPECTIONS AND CHECKS HAVE BEEN CARRIED OUT FOR THIS SYSTEM AND FOUND ACCEPTABLE.
- Q/C DOCUMENTATION OF THE ABOVE SYSTEM HAS BEEN AUDITED BY THE CUSTOMER SITE QUALITY CONTROL AND FOUND COMPLETED.
- ALL PUNCH LIST ITEMS CATEGORY (A) IN THIS SUBSYSTEM WERE CLEARED.
- THIS SYTEM IS MECHANICALLY COMPLETED ON THE DATE 21/06/2021 AND READY FOR COMMISSIONING (RFC) WITH THE FOLLOWING EXCEPTIONS.

EXCEPTIONS :

NOTE: ACCEPTANCE OF THE ABOVE SYSTEM DOES NOT RELIEVE ENPPI/CONSTRUCTION CONTRACTOR FROM THEIR CONTRACTUAL OBLIGATIONS AND RESPONSIBILITIES.

COMPANY	PETROJET	ENPPI	PPC
NAME		M. Abbas	
TITLE			
SIGNATURE			
DATE			



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

2- Ready for Startup Certificate (RFSU)

READY FOR START UP CERTIFICATE

PROJECT TITLE : EGPC CRUDE OIL TANK FARMS PROJECT (AGROOD-02)

PROJECT No. : 1251-100



SYSTEM /AREA /PLANT : Substation 6.6KV High Voltage Switchgear System

SYSTEM /AREA /PLANT No. : 030-EL-002

THIS IS TO CERTIFY THAT:

- THE MENTIONED SYSTEM /AREA /PLANT IS READY FOR START UP WHERE ALL MECHANICAL WORKS, PRECOMMISSIONING AND COMMISSIONING ACTIVITIES HAVE BEEN SUCCESSFULLY COMPLETED.
- MECHANICAL COMPLETION CERTIFICATE(S) FOR THE MENTIONED SYSTEM / AREA / PLANT HAVE BEEN SIGNED.
- ISSUANCE OF THIS READY FOR START UP CERTIFICATE(S) SHALL NOT RELIEVE CONTRACTOR(S) FROM THEIR OBLIGATIONS TO COMPLETE THE REMAINING SYSTEMS NOR FROM THEIR WARRANTY OBLIGATIONS AND OTHER PROVISIONS OF THE CONTRACT.
- THE FOLLOWING EXCEPTIONS AGREED TO BE CLEARED AFTER START UP AND WILL NOT PREVENT START UP ACTIVITIES.

EXCEPTIONS :

COMPANY	CONSORTIUM	PPC
NAME	Ahmed El Shafie	Mohamed Ibrahim
TITLE	Commissioning Manager	Elec. eng
SIGNATURE		
DATE	30-6-2021	4-7-2021



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

3- System Punch Lists

PROJECT TITLE : CRUDE OIL TANK FARM PROJECT (AGROOD AREA)

PROJECT NUMBER : 01251-100

DISCIPLINE:UTILITIES

SYSTEM NAME: Substation 6.6KV High Voltage Switchgear System



SYSTEM ID: 030-EL-002

SUB-SYSTEM NAME:

SUB-SYSTEM ID:

[illegible]

CAT: CATEGORY(A,B,C),ACTION BY: (ENPPI,CONST.CONTRACTOR,SUPPLIER.....), DISP: DESCIPLINE(PIP,MECH,ELECT,INST.....)

COMPANY	PTJ	ENPPI	PMC
NAME			
SIGN.			
DATE			2024



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

4- System Limits Marked Up P&ID

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

5- System Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

6- Piping Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

6.01- Piping Test Packs



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

6.02- Piping Pre-commissioning Check Lists

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

7- Piping Commissioning

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

7.01- Service Test, GLT, CLT and N2 Purging Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

7.02- Piping Commissioning Check Lists

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8- Mechanical Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.01- System Mechanical Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.02- Equipment Drawings



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.03- Equipment Datasheets



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.04- Boxing-up Certificates

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.05- Grouting Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.06- Pre-Alignment Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.07- Mechanical Pre-Commissioning Checklists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

9- Mechanical Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

9.01- Final Alignment Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
-----------	------------

System Description	Substation 6.6KV High Voltage Switchgear System
--------------------	---

9.02- Motor Solo Run Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

9.03- Mechanical Run Test (MRT) Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

9.04- Mechanical Commissioning Checklists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

9.05- Mechanical Supplier Check Lists & Reports

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10- Instrumentation Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.01- System Instrument Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.02- Instrument Data Sheets



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.03- Instrument Cable Schedule

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.04- System Instrumentation Wiring Diagram



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.05- Hook-up Drawing (Mechanical & Pneumatic)



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.06- Instruments Cables Schedule



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.07- Instruments Cables Laying Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.08- Instruments Cables Termination Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.09- Instruments Cables Testing Certificates

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.10- Instruments Calibration Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.11- Instrument Loop Checks Certificates

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.12- Instrumentation Pre-Commissioning Check Lists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.13- Instrumentation Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

11- Instrumentation Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

11.01- Instrumentation Function Test Certificates

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

11.02- Instrumentation Supplier Check Lists & Reports

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12- Electrical Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.01- System Electrical Index




Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.02- Electrical Drawings

TYPICAL LV DOOR LAYOUTS



REVISIONS :

A C D

Schneider
Electric

SCHNEIDER ELECTRIC, TURKEY

CUSTOMER NAME
ENGINEERING FOR THE PETROLEUM AND PROCESS INDUSTRIES
PROJECT DESCRIPTION
EGPC CRUDE OIL
FARM PROJECT

PAGE DESCRIPTION
TYPICAL LV DOOR LAYOUTS
DRAWING DESCRIPTION
SINGLE LINE DIAGRAM (A9000 /

10-SUB-HWSWG-6.6)

PROJECT

S20008.15

BFO OP# #
OP-190825-8818236

DATE

15.11.2015

DATE

15.11.2015

DATE

15.11.2015


DATE

15.11.2015

DATE

15.11.2015


The technical information contained in this document is the property of Schneider Electric.



ELECTRICAL EQUIPMENT LIST

EQUIPMENT NO.	EQUIPMENT TAG	DESCRIPTION	REMARKS
01	01-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
02	02-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
03	03-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
04	04-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
05	05-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
06	06-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
07	07-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
08	08-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
09	09-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
10	10-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
11	11-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
12	12-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
13	13-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
14	14-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
15	15-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
16	16-01-01-01	11KV 1250 KVA TRANSFORMER	11KV

EQUIPMENT NO.	EQUIPMENT TAG	DESCRIPTION	REMARKS
01	01-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
02	02-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
03	03-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
04	04-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
05	05-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
06	06-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
07	07-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
08	08-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
09	09-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
10	10-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
11	11-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
12	12-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
13	13-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
14	14-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
15	15-01-01-01	11KV 1250 KVA TRANSFORMER	11KV
16	16-01-01-01	11KV 1250 KVA TRANSFORMER	11KV



REFERENCE DRAWING AND DOCUMENTS

0121-100-030-01-001	AGROD AREA (MODULE-1) PART PLAN
0121-100-030-01-002	AGROD AREA (MODULE-1) WATER DISTRIBUTION LIFT
0121-100-030-01-003	AGROD AREA (MODULE-1) WATER DISTRIBUTION LIFT
0121-100-030-01-004	AGROD AREA (MODULE-1) WATER DISTRIBUTION LIFT
0121-100-030-01-005	AGROD AREA (MODULE-1) WATER DISTRIBUTION LIFT
0121-100-030-01-006	AGROD AREA (MODULE-1) WATER DISTRIBUTION LIFT
0121-100-030-01-007	AGROD AREA (MODULE-1) WATER DISTRIBUTION LIFT
0121-100-030-01-008	AGROD AREA (MODULE-1) WATER DISTRIBUTION LIFT
0121-100-030-01-009	AGROD AREA (MODULE-1) WATER DISTRIBUTION LIFT
0121-100-030-01-010	AGROD AREA (MODULE-1) WATER DISTRIBUTION LIFT

NOTES

1. ALL DIMENSIONS ARE IN METERS.
2. ALL DIMENSIONS ARE IN METERS.
3. THE DRAWING IS CHECKED ONLY WITH SIGNATURE ELECTRICAL ENGINEER.
4. THE DRAWING IS CHECKED ONLY WITH SIGNATURE ELECTRICAL ENGINEER.
5. THE DRAWING IS CHECKED ONLY WITH SIGNATURE ELECTRICAL ENGINEER.
6. THE DRAWING IS CHECKED ONLY WITH SIGNATURE ELECTRICAL ENGINEER.
7. THE DRAWING IS CHECKED ONLY WITH SIGNATURE ELECTRICAL ENGINEER.
8. THE DRAWING IS CHECKED ONLY WITH SIGNATURE ELECTRICAL ENGINEER.
9. THE DRAWING IS CHECKED ONLY WITH SIGNATURE ELECTRICAL ENGINEER.
10. THE DRAWING IS CHECKED ONLY WITH SIGNATURE ELECTRICAL ENGINEER.

LEGEND

□	ELECTRICAL EQUIPMENT	○	EQUIPMENT POINT
□	FUTURE ELECTRICAL EQUIPMENT	○	EQUIPMENT NUMBER
□	GRID PLATE	○	GRID PLATE

ABBREVIATIONS

AC	ALTERNATING CURRENT	MC	MEDIUM VOLTAGE
AV	AUTOMATIC VOLTAGE REGULATOR	MR	MEDIUM VOLTAGE
AVR	AUTOMATIC VOLTAGE REGULATOR	MR	MEDIUM VOLTAGE
AVR	AUTOMATIC VOLTAGE REGULATOR	MR	MEDIUM VOLTAGE
AVR	AUTOMATIC VOLTAGE REGULATOR	MR	MEDIUM VOLTAGE
AVR	AUTOMATIC VOLTAGE REGULATOR	MR	MEDIUM VOLTAGE
AVR	AUTOMATIC VOLTAGE REGULATOR	MR	MEDIUM VOLTAGE
AVR	AUTOMATIC VOLTAGE REGULATOR	MR	MEDIUM VOLTAGE
AVR	AUTOMATIC VOLTAGE REGULATOR	MR	MEDIUM VOLTAGE
AVR	AUTOMATIC VOLTAGE REGULATOR	MR	MEDIUM VOLTAGE

KEY PLAN




NO.	DESCRIPTION	UNIT	QUANTITY
1	11KV 1250 KVA TRANSFORMER	EA	1
2	11KV 1250 KVA TRANSFORMER	EA	1
3	11KV 1250 KVA TRANSFORMER	EA	1
4	11KV 1250 KVA TRANSFORMER	EA	1
5	11KV 1250 KVA TRANSFORMER	EA	1
6	11KV 1250 KVA TRANSFORMER	EA	1
7	11KV 1250 KVA TRANSFORMER	EA	1
8	11KV 1250 KVA TRANSFORMER	EA	1
9	11KV 1250 KVA TRANSFORMER	EA	1
10	11KV 1250 KVA TRANSFORMER	EA	1
11	11KV 1250 KVA TRANSFORMER	EA	1
12	11KV 1250 KVA TRANSFORMER	EA	1
13	11KV 1250 KVA TRANSFORMER	EA	1
14	11KV 1250 KVA TRANSFORMER	EA	1
15	11KV 1250 KVA TRANSFORMER	EA	1
16	11KV 1250 KVA TRANSFORMER	EA	1

EGPC
EGPC GENERAL CONTRACTING CO.
EGPC

المشروع: إنشاء محطة توليد الكهرباء
الموقع: المنطقة الصناعية الجديدة
الرقم: 01251-100-030-01-001

Enppi
AGROD AREA (MODULE-1)
SUBSTATION ELECTRICAL EQUIPMENT LAYOUT

المشروع: إنشاء محطة توليد الكهرباء
الموقع: المنطقة الصناعية الجديدة
الرقم: 01251-100-030-01-001



CUBICLE NUMBER	Q-10A	Q-9A	Q-8A	Q-7A	Q-6A	Q-5A	DP-1	Q-4A	Q-3A	Q-2A	Q-1A
CUBICLE TYPE	AD1	AD1	AD1	AD1	AD1	AD1	AD1	AD1	AD1	AD1	AD1
CUBICLE NAME	EDS-1000A FACTS CONNECTION	SAME TIE/DOOR FITTER 1	SAME TIE/DOOR FITTER 1	DRY-TRAC 3000V 1500A SHUTTING PUMP MOTOR C	DRY-TRAC 3000V 1500A SHUTTING PUMP MOTOR C	DRY-TRAC 3000V 1500A SHUTTING PUMP MOTOR C	DRY-TRAC 3000V 1500A SHUTTING PUMP MOTOR C	DRY-TRAC 3000V 1500A SHUTTING PUMP MOTOR C	DRY-TRAC 3000V 1500A SHUTTING PUMP MOTOR C	DRY-TRAC 3000V 1500A SHUTTING PUMP MOTOR C	DRY-TRAC 3000V 1500A SHUTTING PUMP MOTOR C

For installation and civil details:
07897303EN
07897301EN

REVISIONS: A B C D		SCHNEIDER ELECTRIC, TURNER		CUSTOMER NAME		ENGINEERING FOR THE PETROLEUM AND PROCESS INDUSTRIES		PAGE DESCRIPTION		PROJECT	
				PROJECT DESCRIPTION		EGPC CRUDE OIL 1		FRONT VIEW		S20008.15	
				ARM PROJECT				DRAWING DESCRIPTION		TRG OFF #	
								SINGLE LINE DIAGRAM (agrod 1)		OP-190825-8818236	
								0-SUB-HVSWG-6.6)		DRAWING NUMBER	
										S2000815-P4	
										PAGE	
										16 / 32	



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System









12.03- Motor Datasheets

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.04- Electrical Cables Schedule


PAGE	Cable Mark	GL1	FROM	TO	GL2	CABLEService	Service Voltage	KW	Size	Type	L
8	P1-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A	030-SUB-HVSWG-6-6, INC A	WP	HV POWER FEEDER	6600VAC	1600	3x05	3A	60
8	P2-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A	030-SUB-HVSWG-6-6, INC A	WP	HV POWER FEEDER	6600VAC	1600	3x05	3A	60
8	P3-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A	030-SUB-HVSWG-6-6, INC A	WP	HV POWER FEEDER	6600VAC	1600	3x05	3A	60
8	P4-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A	030-SUB-HVSWG-6-6, INC A	WP	HV POWER FEEDER	6600VAC	1600	3x05	3A	60
8	P1-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B	030-SUB-HVSWG-6-6, INC B	WP	HV POWER FEEDER	6600VAC	1600	3x05	3A	60
8	P2-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B	030-SUB-HVSWG-6-6, INC B	WP	HV POWER FEEDER	6600VAC	1600	3x05	3A	60
8	P3-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B	030-SUB-HVSWG-6-6, INC B	WP	HV POWER FEEDER	6600VAC	1600	3x05	3A	60
8	P4-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B	030-SUB-HVSWG-6-6, INC B	WP	HV POWER FEEDER	6600VAC	1600	3x05	3A	60
8	P1-030-SUB-HVSWG-6-6A	WP	030-SUB-ASP-1 (Q36)	030-SUB-HVSWG-6-6, INC B	WP	HV POWER FEEDER	6600VAC	1600	3x05	3A	60
8	P1-030-SUB-HVSWG-6-6B	WP	030-SUB-ASP-1 (Q37)	030-SUB-HVSWG-6-6, INC C	WP	3PH POWER FEEDER	400VAC	2	4x10	4B	40
8	D-030-SUB-HVSWG-6-6A	WP	030-SUB-DCURS-1	030-SUB-HVSWG-6-6 (BR)	WP	3PH POWER FEEDER	400VAC	2	4x10	4B	40
8	D-030-SUB-HVSWG-6-6B	WP	030-SUB-DCURS-1	030-SUB-HVSWG-6-6 (BR)	WP	DC FEEDER	110VDC	2.5	3x16	3D	50
8	C1-030-SUB-HVSWG-6-6A	WP	030-SUB-HVSWG-11 (Q1A)	030-SUB-HVSWG-6-6 (INC A)	WP	INTERTRIP					
8	C2-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BR)	WP	ALARM SIGNALS-1					
8	C3-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BR)	WP	ALARM SIGNALS-2					
9	C4-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BR)	WP	TRIP SIGNALS-1					
9	C5-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BR)	WP	TRIP SIGNALS-2					
9	C6-030-SUB-HVSWG-6-6A	WP	030-SUB-NER-1A (SIG RELAY 1B)	030-SUB-HVSWG-6-6 (INC A)	WP	TRIP SIGNAL					
9	C7-030-SUB-HVSWG-6-6A	WP	030-SUB-HVSWG-6-6 (INC A)	030-SUB-AVR-1A	WP	VOLTAGE & CURRENT SENSING					
9	C8-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A (CONTROL PANEL)	030-SUB-HVSWG-6-6 (INC A)	WP	RTD (49V)					
9	C9-030-SUB-HVSWG-6-6A	WP	030-SUB-HEPS-1	030-SUB-HVSWG-6-6 (INC A)	WP	ESD					
9	C10-030-SUB-HVSWG-6-6A	WP	030-SUB-HEPS-2	030-SUB-HVSWG-6-6 (INC A)	WP	ESD					
9	C1-030-SUB-HVSWG-6-6B	WP	030-SUB-HEPS-1	030-SUB-HVSWG-6-6 (INC B)	WP	INTERTRIP					
9	C2-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BR)	WP	ALARM SIGNALS-1					
9	C3-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BR)	WP	ALARM SIGNALS-2					
9	C4-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BR)	WP	TRIP SIGNALS-1					
9	C5-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BR)	WP	TRIP SIGNALS-2					
9	C6-030-SUB-HVSWG-6-6B	WP	030-SUB-NER-1B (SIG RELAY 1B)	030-SUB-HVSWG-6-6 (INC B)	WP	TRIP SIGNAL					
9	C7-030-SUB-HVSWG-6-6B	WP	030-SUB-HVSWG-6-6 (INC B)	030-SUB-AVR-1B	WP	VOLTAGE & CURRENT SENSING					
9	C8-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B (CONTROL PANEL)	030-SUB-HVSWG-6-6 (INC B)	WP	RTD (49V)					
9	C9-030-SUB-HVSWG-6-6B	WP	030-SUB-HEPS-1	030-SUB-HVSWG-6-6 (INC B)	WP	ESD					
9	C10-030-SUB-HVSWG-6-6B	WP	030-SUB-HEPS-2	030-SUB-HVSWG-6-6 (INC B)	WP	ESD					

➤ SUBSTATION AND CONTROL BUILDING
SWITCHGEAR ROOM




SUBSTATION AND CONTROL BUILDING

TRANSFORMER BAY SWITCHGEAR ROOM



SUBSTATION AND CONTROL BUILDING

SWITCHGEAR ROOM



SUBSTATION AND CONTROL BUILDING

SWITCHGEAR ROOM






Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.05- Electrical Cables Laying Certificates

[illegible]

NOTES

[illegible]

EGPC
THE EGYPTIAN GENERAL CONTRACTING CO.
EGPC
القوة القاهرة المصرية للبناء
القوة القاهرة المصرية للبناء
1000 شارع محمد علي، القاهرة 11511
تلفون: 429000
فاكس: 429000

شركة ايمبي للخدمات الهندسية Emppi ENGINEERING FOR THE PETROLEUM AND PROCESS INDUSTRIES		EGPC CRUDE OIL TANK FARM AGRROD AREA (MODULE-1) SUBSTATION ELECTRICAL CABLE ROUTING LAYOUT
SCALE		
1:150	01/25/100-03/50-FCR-001	7 0 2 1
	Sheet	REVISED

انركھ لھندو لھمات السرو لھو و لھندو لھو

ENGINEERING FOR THE PETROLEUM AND PROCESS INDUSTRIES
DIPLOMA IN ENGINEERING
01251-100-030-FCR-001 2 OF 2
SHEET

[illegible]



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.06- Electrical Cables Testing Certificates



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

REF: ITR 206

INSTRUMENT TYPE:

SYSTEM NO.:

SHEET NO

DOCUMENT No.

ITR-EL-0006A

INSPECTION DATE & TIME

DISCIPLINE

ELECTRICAL

SERVICE VOLTAGE:

TEST VOLTAGE:

AREA / PACKAGE:

N O	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE "M.Ohm"			PHASE TO NUETRAL "M.Ohm"			PHASES & NUETRAL TO ARMOR "M.Ohm"						RESULT	
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL		
1	P1-030-SUB-PTR-1A	3x95	✓				OK									✓	
2	P2-030-SUB-PTR-1A	3x95	✓				OK									✓	
3	P3-030-SUB-PTR-1A	3x95	✓				OK									✓	
4	G1-030-SUB-NER-1A	1x95	✓				OK									✓	
5	P1-030-SUB-PTR-1B	3x95	✓				OK									✓	
6	P2-030-SUB-PTR-1B	3x95	✓				OK									✓	
7	P3-030-SUB-PTR-1B	3x95	✓				OK									✓	
8	G1-030-SUB-NER-1B	1x95	✓				OK									✓	
9	P1-030-SUB-HVSWG-6.6A	3x95	✓				OK									✓	
10	P2-030-SUB-HVSWG-6.6A	3x95	✓				OK									✓	
11	P3-030-SUB-HVSWG-6.6A	3x95	✓				OK									✓	
12	P4-030-SUB-HVSWG-6.6A	3x95	✓				OK									✓	
13	P1-030-SUB-HVSWG-6.6B	3x95	✓				OK									✓	
14	P2-030-SUB-HVSWG-6.6B	3x95	✓				OK									✓	
15	P3-030-SUB-HVSWG-6.6B	3x95	✓				OK									✓	
16	P4-030-SUB-HVSWG-6.6B	3x95	✓				OK									✓	
17	P-030-SUB-TR-1A	3x70	✓				OK									✓	
18	P-030-SUB-TR-1B	3x70	✓				OK									✓	
19	P-030-EPM2-TR-1	3x70	✓				OK									✓	

Remarks :-

Reference :-

PETROJET		ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0006A



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

HI POT INSULATION TEST

SYSTEM NO.:

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

DISPLINE

SHEET NO

RFI-206

ITR-EL-0008

1 OF 1

Item/Tag NO.

Type :-

Core:

Size:

NO.	Description of check	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage of cable has found and maintain insulation resistance	✓		
2	Correct cable type/size/ installed as per approved drawing	✓		
3	Calibration test certificate of testing equipment to be checked.	✓		

Continuity Test :

☒ ACCEPT☐ REJECT☐ N/A.

Test Equipment List

INSTRUMENT TYPE:	SERIAL:	SERVICE VOLTAGE:	TEST VOLTAGE:

Insulation Resistance Test MΩ

PHASE TO PHASE			PHASES TO ARMOR		
BR-BK	BR-GR	BR-GR	BR-ARM	BK-ARM	GR-ARM
0.2	0.2	0.2	0.2	0.2	0.2

Hi-Pot test

Phase BR Test Voltage (1.1kV.. kV)

Phase	TEST VOLTAGE	TIME	CURRENT
ARM,BK,GR_BR		15 Min	385 MA

Phase BK Test Voltage (1.1kV.. kV)

Phase	TEST VOLTAGE	TIME	CURRENT
ARM,BR,GR_BK		15 Min	405 MA

Phase GR Test Voltage (1.1kV.. kV)

Phase	TEST VOLTAGE	TIME	CURRENT
ARM,BR,BK_GR		15 Min	310 MA

Insulation Resistance Test MΩ

PHASE TO PHASE			PHASES TO ARMOR		
BR-BK	BR-GR	BR-GR	BR-ARM	BK-ARM	GR-ARM

Remarks :

INSPECTION RESULTS:

☒ APPROVE☐ REJECT☐ APPROVED W/ COMMENT

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI-

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

INSPECTION DATE & TIME

10/04/2021

DISCIPLINE
ELECTRICAL

SYSTEM NO.:

SHEET NO

DOCUMENT NO. ITR-EL-0006A
TEST VOLTAGE: 400
SERVICE VOLTAGE: 1000
AREA / PACKAGE:
SUBSTATION

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE			PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR			RESULT	
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	Pass	FAIL
1	P1-030-SUB-HVSWG-6.6A	4x10	✓	0.1	0.1	0.1	0.1	0.1					✓	
2	P1-030-SUB-HVSWG-6.6B	4x10	✓	0.1	0.1	0.1	0.1	0.1					✓	
3	D-030-SUB-HVSWG-6.6A	3x16	✓	0.1	0.1	0.1	0.1	0.1					✓	
4	D-030-SUB-HVSWG-6.6B	3x16	✓	0.1	0.1	0.1	0.1	0.1					✓	
5	P1-030-SUB-PFC-1A	3x10	✓	0.1	0.1	0.1	0.1	0.1					✓	
6	D-030-SUB-PFC-1A	3x10	✓	0.1	0.1	0.1	0.1	0.1					✓	
7	P1-030-SUB-PFC-1B	3x10	✓	0.1	0.1	0.1	0.1	0.1					✓	
8	D-030-SUB-PFC-1B	3x10	✓	0.1	0.1	0.1	0.1	0.1					✓	
9	P1-030-PLC-SC-001	3x4	✓	0.1	0.1	0.1	0.1	0.1					✓	
10	P2-030-PLC-SC-001	3x4	✓	0.1	0.1	0.1	0.1	0.1					✓	
11	P1-030-PLC-SC-002	3x4	✓	0.1	0.1	0.1	0.1	0.1					✓	
12	P2-030-PLC-SC-002	3x4	✓	0.1	0.1	0.1	0.1	0.1					✓	
13	P1-030-PLC-SC-003	3x4	✓	0.1	0.1	0.1	0.1	0.1					✓	
14	P2-030-PLC-SC-003	3x4	✓	0.1	0.1	0.1	0.1	0.1					✓	
15	P1-030-PLC-SC-004	3x4	✓	0.1	0.1	0.1	0.1	0.1					✓	
16	P2-030-PLC-SC-004	3x4	✓	0.1	0.1	0.1	0.1	0.1					✓	

Remarks :-

Reference :-

PETROJET		ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0006A



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI-

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-

MG5000

SERIAL:

17015900385

INSPECTION DATE & TIME

10/04/2021

DOCUMENT NO.

ITR-EL-0006B

DISCIPLINE

ELEC

SYSTEM NO.:

SHEET NO

SERVICE VOLTAGE:

24

TEST VOLTAGE:

500

AREA / PACKAGE:

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	pair conductors	conductors to armor	Shield to Shield	All Conductors-GND	Overall Shield -GND	Armor -GND	RESULT	
										Pass	FAIL
1	C7-030-SUB-HVSWG-	10x2.5	✓	See ✓				>500 MΩ		✓	
2	C7-030-SUB-HVSWG-	10x2.5	✓	See ✓				>500 MΩ		✓	
3	C1-030-SUB-PFC-1A	3x2.5	✓	See ✓				>500 MΩ		✓	
4	C2-030-SUB-PFC-1A	12x2.5	✓	See ✓				>500 MΩ		✓	
5	C1-030-SUB-PFC-1B	3x2.5	✓	See ✓				>500 MΩ		✓	
6	C2-030-SUB-PFC-1B	12x2.5	✓	See ✓				>500 MΩ		✓	
7	C3-030-SUB-LVSWG-1A	10x2.5	✓	See ✓				>500 MΩ		✓	
8	C3-030-SUB-LVSWG-1B	10x2.5	✓	See ✓				>500 MΩ		✓	
9	C3-030-SUB-ACUPS-1	1x3x1.5	✓	See ✓				>500 MΩ		✓	
10	C4-030-SUB-ACUPS-1	1x3x1.5	✓	See ✓				>500 MΩ		✓	
11	C3-030-SUB-DCUPS-1	1x3x1.5	✓	See ✓				>500 MΩ		✓	
12	C4-030-SUB-DCUPS-1	1x3x1.5	✓	See ✓				>500 MΩ		✓	

Remarks :-

Reference

PETROJET		ENPPY		PMC	
NAME :					
SIGNATURE					
DATE					

ITR-EL-0006B



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFL-208

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

INSPECTION DATE & TIME

02/05/2021 ITR-EL-0006A

SERIAL:

17015900385

SERVICE VOLTAGE: 400

TEST VOLTAGE: 1000

AREA / PACKAGE:
SUBSTATION

SYSTEM NO.:

SHEET NO

DISCIPLINE
ELECTRICAL

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE			PHASE TO NUETRAL "M.Ohm"			PHASES & NUETRAL TO ARMOR "M.Ohm"				RESULT			
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL		
1	P1-030-SUB-TR-1A	3x10	✓	o.l	o.l	o.l										✓	
2	P1-030-SUB-TR-1B	3x10	✓	o.l	o.l	o.l										✓	
3	P1-030-LPDP-CR-1	3x16	✓	o.l	o.l	o.l										✓	
4	P1-030-LPDP-CR-2	3x16	✓	o.l	o.l	o.l										✓	
5	P1-030-LPDP-CR-3	3x16	✓	o.l	o.l	o.l										✓	
6	P1-030-SUB-NER-1A	3x4	✓	o.l	o.l	o.l										✓	
7	P1-030-SUB-NER-1B	3x4	✓	o.l	o.l	o.l										✓	
8	P1-030-SUB-PTR-1A	4x10	✓	o.l	o.l	o.l										✓	
9	P2-030-SUB-PTR-1A	4x10	✓	o.l	o.l	o.l										✓	
10	P1-030-SUB-PTR-1B	4x10	✓	o.l	o.l	o.l										✓	
11	P2-030-SUB-PTR-1B	4x10	✓	o.l	o.l	o.l										✓	
12	P1-030-SUB-HVSWG-11	4x4	✓	o.l	o.l	o.l										✓	
13																	
14																	
15																	
16																	

Remarks :-

Remarks :-

Reference :-

PETROJET		ENPPI		PMC	
NAME	Ahmed Haggren				
SIGNATURE	<i>Ahmed Haggren</i>				
DATE	6/6/2021				

ITR-EL-0006A



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI- 208

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-

MG5000

SERIAL:

17015900385

INSPECTION DATE & TIME

02/06/2021

DISCIPLINE

ELEC

DOCUMENT No.

ITR-EL-0006B

SYSTEM NO.:

SHEET NO

SERVICE VOLTAGE:

24

TEST VOLTAGE:

500

AREA / PACKAGE:

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	pair conductors	conductors to armor	Shield to Shield	All Conductors-GND	Overall Shield -GND	Armor -GND	RESULT	
										Pass	FAIL
1	C1-030-SUB-AVR-1A	10x2.5	✓	0.L			0.L			✓	
2	C2-030-SUB-PTR-1A	10x2.5	✓	0.L			0.L			✓	
3	C1-030-SUB-AVR-1B	10x2.5	✓	0.L			0.L			✓	
4	C2-030-SUB-PTR-1B	10x2.5	✓	0.L			0.L			✓	
5	C1-030-SUB-HVSWG-6.6A	10x2.5	✓	0.L			0.L			✓	
6	C2-030-SUB-HVSWG-6.6A	10x2.5	✓	0.L			0.L			✓	
7	C3-030-SUB-HVSWG-6.6A	10x2.5	✓	0.L			0.L			✓	
8	C4-030-SUB-HVSWG-6.6A	10x2.5	✓	0.L			0.L			✓	
9	C5-030-SUB-HVSWG-6.6A	10x2.5	✓	0.L			0.L			✓	
10	C1-030-SUB-HVSWG-6.6B	10x2.5	✓	0.L			0.L			✓	
11	C2-030-SUB-HVSWG-6.6B	10x2.5	✓	0.L			0.L			✓	
12	C3-030-SUB-HVSWG-6.6B	10x2.5	✓	0.L			0.L			✓	

Remarks :-

Reference

NAME :	Abmeel Hassan	ENPPI	PMC
SIGNATURE			
DATE	6/6/2021		

ITR-EL-0006B



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI- 208

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-

MG5000

SERIAL:

17015900385

INSPECTION DATE & TIME

02/06/2021

SERVICE VOLTAGE:

24

SYSTEM NO.:

SHEET NO

DISCIPLINE

ELEC

DOCUMENT No.

ITR-EL-0006B

AREA / PACKAGE:

500

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	pair conductors	conductors to armor	Shield to Shield	All Conductors-GND	Overall Shield -GND	Armor -GND	RESULT	
										Pass	FAIL
13	C4-030-SUB-HVSWG-6.6B	10x2.5	✓	0.0			0.0			✓	
14	C5-030-SUB-HVSWG-6.6B	10x2.5	✓	0.0			0.0			✓	
15	C1-030-SUB-LVSWG-1A	10x2.5	✓	0.0			0.0			✓	
16	C1-030-SUB-LVSWG-1B	10x2.5	✓	0.0			0.0			✓	
17	C1-030-PM-04A	10x2.5	✓	0.0			0.0			✓	
18	C1-030-PM-04B	10x2.5	✓	0.0			0.0			✓	
19	C1-030-PM-05A	10x2.5	✓	0.0			0.0			✓	
20	C1-030-PM-05B	10x2.5	✓	0.0			0.0			✓	
21	C3-030-SUB-AVR-1A	1x3x2.5	✓	0.0			0.0			✓	
22	C3-030-SUB-AVR-1B	1x3x2.5	✓	0.0			0.0			✓	
23	C6-030-SUB-HVSWG-6.6A	3x2.5	✓	0.0			0.0			✓	
24	C6-030-SUB-HVSWG-6.6B	3x2.5	✓	0.0			0.0			✓	

Remarks :-

Reference

NAME :	PETROJET	ENPPI	PMC
SIGNATURE	Ahmed Hassan		
DATE	6/6/2021		

ITR-EL-0006B



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI- 208

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-

MG5000

SERIAL:

17015900385

INSPECTION DATE & TIME

02/06/2021

DOCUMENT NO.

ITR-EL-0006B

DISCIPLINE

ELEC

SYSTEM NO.:

SHEET NO

SERVICE VOLTAGE:

24

TEST VOLTAGE:

500

AREA / PACKAGE:

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	pair conductors	conductors to armor	Shield to Shield	All Conductors-GND	Overall Shield -GND	Armor -GND	RESULT	
										Pass	FAIL
25	C2-030-SUB-LVSWG-1A	3x2.5	✓	0.6			0.6			✓	
26	C2-030-SUB-LVSWG-1B	3x2.5	✓	0.6			0.6			✓	
27	C8-030-SUB-HVSWG-6.6A	8x(3x2.5)	✓	0.6			0.6			✓	
28	C8-030-SUB-HVSWG-6.6B	8x(3x2.5)	✓	0.6			0.6			✓	
29	C9-030-SUB-HVSWG-6.6A	3x2.5	✓	0.6			0.6			✓	
30	C10-030-SUB-HVSWG-6.6A	3x2.5	✓	0.6			0.6			✓	
31	C9-030-SUB-HVSWG-6.6B	3x2.5	✓	0.6			0.6			✓	
32	C10-030-SUB-HVSWG-6.6B	3x2.5	✓	0.6			0.6			✓	
33										✓	
34											
35											
36											

Remarks :-

Reference

NAME :	PETROJET	ENPPI	PMC
SIGNATURE	Ahmed Hassan	Ismael Sherif	
DATE	6/6/2021		

ITR-EL-0006B



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.07- Electrical Cables Termination Certificates

**Enppi****EGPC CRUDE OIL TANK FARM**Owner : **Egyptian General Petroleum Corporation (EGPC)**Project No: 01251-100-030
:01251-100-031Contractor **CONSORTIUM (ENPPI / PETROJET)**Document No: ITR-QC-0001
Revision No. : 00**REQUEST FOR INSPECTION**ACTIVITY : **CABLE TERMINATION AND SPLICING**NOTIFICATION NO. : **PTJ-INS-RFI- 206** DISCIPLINE : **E&I**DATE : **5/24/2021**

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
	CABLE TERMINATION AND SPLICING	MODULE 1	24-May-21				
1	P/1-030-SUB-PTR-1A						
2	P/2-030-SUB-PTR-1A						
3	P/3-030-SUB-PTR-1A						
4	G1-030-SUB-NER-1A						
5	P/1-030-SUB-PTR-1B						
6	P/2-030-SUB-PTR-1B						
7	P/3-030-SUB-PTR-1B						
8	G1-030-SUB-NER-1B						
9	P/1-030-SUB-HVSWG-6.6A						
10	P/2-030-SUB-HVSWG-6.6A						
11	P/3-030-SUB-HVSWG-6.6A						
12	P/4-030-SUB-HVSWG-6.6A						
13	P/1-030-SUB-HVSWG-6.6B						
14	P/2-030-SUB-HVSWG-6.6B						
15	P/3-030-SUB-HVSWG-6.6B						
16	P/4-030-SUB-HVSWG-6.6B						
17	P-030-SUB-TR-1A						
18	P-030-SUB-TR-1B						
19	P-030-EPM2-TR-1						

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-QC-0001



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE TERMINATION AND SPLICING

SYSTEM NO.:

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

DISCIPLINE

SHEET NO

RFI-206

ITR-EL-0009

ELEC

1 OF 1

Item/Tag NO.

Type :-

Core:

Size:

NO.	Description of check	RESULT		
		ACCEPT	REJECT	N/A.
1	Check cable glands are correct type and size as per cable schedule.	✓		
2	Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins satisfactory.	✓		
3	Check cable tag is done correctly.	✓		
4	Test and confirm conductor, phase continuity.	✓		
5	Check insulation resistance test (megger) is completed **	✓		
6	Check Hi-pot test is completed, only for MV/HV cables ***	✓		
7	Connect all cores at both ends and confirm all connections are correct as per termination diagram.	✓		
8	Confirm spare cores, screens are earthed and conform to design drawings/specifications			✓
9	Check enclosure cover is installed, no damages and no bolts are missing	✓		
10	Calibration test certificate of testing equipment to be checked.	✓		

Remarks :

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0009

Owner :	Egyptian General Petroleum Corporation (EGPC)
Contractor	CONSORTIUM (ENPPI / PETROJET)
Project No :	01251-100-030
Document No :	ITR-QC-0001
Revision No :	00

ACTIVITY :	HIGH VOLTAGE Panel Installation
NOTIFICATION NO. :	PTJ-RFI-EL-162
DATE :	4/3/2021
DISCIPLINE :	ELECTRICAL



NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION	REMARKS
1	HIGH VOLTAGE PANEL INSTALLATION	AGROUD MODULE 1 SUB BUILDING	3-Apr-21	ENPPI	030-SUB-HVSWG-6.6KV

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

- Torque must be done by supplier (Done)




		EGPC CRUDE OIL TANK FARM	
---	--	---------------------------------	---

Medium Voltage Switchgear Pre- Installation			
INSPECTION REPORT NUMBER		INSPECTION DATE & TIME	
RFI-162		DOCUMENT NO. ITR-EL-0013	
JOB DESCRIPTION		AREA DESCRIPTION	
MEDIUM VOLTAGE SWITCHGEAR INSTALLATION		AGROOD MODULE 1 SUB BUILDING	

Tag No.	030-SUB-HVSWG-6.6	Serial No.	
---------	-------------------	------------	--

NO.	INSPECTION	RESULT	
		ACCEPT	REJECT
1	Check that physical and mechanical conditions of the shipped equipments and components are clear of damage after transportation.	✓	
2	Check that the ground levelling of the switchgear room as per required in the installation manual.	✓	
3	Check that the cable trench (if any) is suitable to the layout of the switchgear.	✓	
4	Check that the dimensions of switchgear room including the space surround the switchgear are as per required in installation manual.	✓	
5	Check that the doors of the switchgear room are suitable for the switchgear installation and operation	✓	
6	Verify the switchgear room is suitable for environmental conditions as temp., humidity, ventilation, altitude, dust, etc.		✓
7	Verify that air conditioning unit or outlet is not allocated above or in face of switchgear. (if any)	✓	
8	Review the good fixation of the metal frame to the concern (if any)		✓

REMARKS:	
REFERENCE DOCUMENTS:	

NAME:	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0013

Owner : Egyptian General Petroleum Corporation (EGPC)

Contractor CONSORTIUM (ENPPI / PETROJET)

Project No: 01251-100-030

Document No: ITR-QC-0001

Revision No.: 00

REQUEST FOR INSPECTION

ACTIVITY : CABLE TERMINATION AND TEST

NOTIFICATION NO. : PTJ-ELE-RFI-169

DISCIPLINE : ELEC

DATE : 10/04/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION	REMARKS
1	P1-030-SUB-HVSWG-6.6A	PETROJET			
2	P1-030-SUB-HVSWG-6.6B	PETROJET			
3	D-030-SUB-HVSWG-6.6A	PETROJET			
4	D-030-SUB-HVSWG-6.6B	PETROJET			
5	C7-030-SUB-HVSWG-6.6A	PETROJET			
6	C7-030-SUB-HVSWG-6.6B	PETROJET			
7	P1-030-SUB-PFC-1A	PETROJET			
8	D-030-SUB-PFC-1A	PETROJET			
9	C1-030-SUB-PFC-1A	PETROJET			
10	C2-030-SUB-PFC-1A	PETROJET			
11	P1-030-SUB-PFC-1B	PETROJET			
12	D-030-SUB-PFC-1B	PETROJET			
13	C1-030-SUB-PFC-1B	PETROJET			
14	C2-030-SUB-PFC-1B	PETROJET			
15	C3-030-SUB-LVSWG-1A	PETROJET			
16	C3-030-SUB-LVSWG-1B	PETROJET			
17	C3-030-SUB-ACUPS-1	PETROJET			

NOTE: Inspection result : A - Approved B - Reject C - Approved with Comment

NAME : PETROJET

ENPPI

PMC

SIGNATURE

DATE



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE TERMINATION AND SPLICING

SYSTEM NO.:

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0009

10/04/2021

ELEC

DISCIPLINE

SHEET NO
1 OF 1

PTJ-ELE-RFI

Item/Tag NO. For All Cables tags in PTJ-ELE-RFI.

Type :-

Core:

Size:

NO.

Description of check

ACCEPT REJECT N/A

1 Check cable glands are correct type and size as per cable schedule.

2 satisfactory, core identification is correct, crimped and pins

3 Check cable tag is done correctly.

4 Test and confirm conductor, phase continuity.

5 Check insulation resistance test (megger) is completed *

6 Check Hi-pot test is completed, only for MV/HV cables **

7 Connect all cores at both ends and confirm all connections are

correct as per termination diagram.

8 Confirm spare cores, screens are earthed and conform to design

drawings/specifications

9 Check enclosure cover is installed, no damages and no bolts are

missing

10 Calibration test certificate of testing equipment to be checked.

Remarks :

* ITR-EL-006A/B

** ITR-EL-008

DATE

SIGNATURE

NAME :

PETROJET

ENPPI

PMC

ITR-EL-0009



Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030

CONSORTIUM (ENPPI / PETROJET)

Document No: ITR-QC-0001

Revision No. : 00

REQUEST FOR INSPECTION

ACTIVITY : CABLE TERMINATION AND SPLICING

NOTIFICATION NO. : PTJ-INS-RFI-206

DISCIPLINE :

E&I

DATE : 5/24/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION	REMARKS
1	P/1-030-SUB-PTR-1A	MODULE 1	24-May-21		
2	P/2-030-SUB-PTR-1A				
3	P/3-030-SUB-PTR-1A				
4	G1-030-SUB-NER-1A				
5	P/1-030-SUB-PTR-1B				
6	P/2-030-SUB-PTR-1B				
7	P/3-030-SUB-PTR-1B				
8	G1-030-SUB-NER-1B				
9	P/1-030-SUB-HVSWG-6.6A				
10	P/2-030-SUB-HVSWG-6.6A				
11	P/3-030-SUB-HVSWG-6.6A				
12	P/4-030-SUB-HVSWG-6.6A				
13	P/1-030-SUB-HVSWG-6.6B				
14	P/2-030-SUB-HVSWG-6.6B				
15	P/3-030-SUB-HVSWG-6.6B				
16	P/4-030-SUB-HVSWG-6.6B				
17	P-030-SUB-TR-1A				
18	P-030-SUB-TR-1B				
19	P-030-EPM2-TR-1				

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			



EGPC CRUDE OIL TANK FARM

Enppi



Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030

Contractor CONSORTIUM (ENPPI / PETROJET)

Document No: ITR-QC-0001

Revision No. : 00

REQUEST FOR INSPECTION

CABLE TERMINATION AND TEST

ACTIVITY :

NOTIFICATION NO. :

PTJ-ELE-RFI- 208

DISCIPLINE :

ELEC

DATE : 02/06/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMC	REMARKS
-----	-------------	----------	-------------	----------	-------	-----	---------

SUBSTATION

C1-030-SUB-AVR-1A

1

SUBSTATION

C2-030-SUB-PTR-1A

2

SUBSTATION

C1-030-SUB-AVR-1B

3

SUBSTATION

C2-030-SUB-PTR-1B

4

SUBSTATION

C1-030-SUB-HVSWG-6.6A

5

SUBSTATION

C2-030-SUB-HVSWG-6.6A

6

SUBSTATION

C3-030-SUB-HVSWG-6.6A

7

SUBSTATION

C4-030-SUB-HVSWG-6.6A

8

SUBSTATION

C5-030-SUB-HVSWG-6.6A

9

SUBSTATION

C1-030-SUB-HVSWG-6.6B

10

SUBSTATION

C2-030-SUB-HVSWG-6.6B

11

SUBSTATION

C3-030-SUB-HVSWG-6.6B

12

SUBSTATION

C4-030-SUB-HVSWG-6.6B

13

SUBSTATION

C5-030-SUB-HVSWG-6.6B

14

SUBSTATION

C1-030-SUB-LVSWG-1A

15

SUBSTATION

C1-030-SUB-LVSWG-1B

16

SUBSTATION

C1-030-PM-04A

17

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

NAME :	PETROJET	ENPPI	PMC
SIGNATURE	Ahmed Hassan		
DATE	6/6/2021		

ITR-QC-0001



EGPC CRUDE OIL TANK FARM



Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030

Contractor Consortium (ENPPI / PETROJET)

Document No: ITR-QC-0001

Revision No. : 00

REQUEST FOR INSPECTION

ACTIVITY : CABLE TERMINATION AND TEST

DISCIPLINE : ELEC

DATE :

PTJ-ELE-RFI- 208

02/06/2021

NO	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION	REMARKS
18	C1-030-PM-04B	SUBSTATION			
19	C1-030-PM-05A	SUBSTATION			
20	C1-030-PM-05B	SUBSTATION			
21	C3-030-SUB-AVR-1A	SUBSTATION			
22	C3-030-SUB-AVR-1B	SUBSTATION			
23	P1-030-SUB-TR-1A	SUBSTATION			
24	P1-030-SUB-TR-1B	SUBSTATION			
25	P1-030-LPDP-CR-1	SUBSTATION			
26	P1-030-LPDP-CR-2	SUBSTATION			
27	P1-030-LPDP-CR-3	SUBSTATION			
28	C6-030-SUB-HVSWG-6.6A	SUBSTATION			
29	C6-030-SUB-HVSWG-6.6B	SUBSTATION			
30	C2-030-SUB-LVSWG-1A	SUBSTATION			
31	C2-030-SUB-LVSWG-1B	SUBSTATION			
32	P1-030-SUB-NER-1A	SUBSTATION			
33	P1-030-SUB-NER-1B	SUBSTATION			
34	P1-030-SUB-PTR-1A	SUBSTATION			

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

NAME :	Ahmed Hassan	PETROJET	ENPPI	PMC
SIGNATURE				
DATE	6/6/2021			

ITR-QC-0001



EGPC CRUDE OIL TANK FARM

Enppi



Owner :

Egyptian General Petroleum Corporation (EGPC)

Contractor

CONSORTIUM (ENPPI / PETROJET)

Document No: ITR-QC-0001

Revision No.: 00

REQUEST FOR INSPECTION

ACTIVITY :

CABLE TERMINATION AND TEST

NOTIFICATION NO. :

PTJ-ELE-RFI- 208

DISCIPLINE :

ELEC

DATE :

02/06/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMc	REMARKS
-----	-------------	----------	-------------	----------	-------	-----	---------

35	P2-030-SUB-PTR-1A	SUBSTATION					
36	P1-030-SUB-PTR-1B	SUBSTATION					
37	P2-030-SUB-PTR-1B	SUBSTATION					
38	P1-030-SUB-HVSWG-11	SUBSTATION					
39	C8-030-SUB-HVSWG-6.6A	SUBSTATION					
40	C8-030-SUB-HVSWG-6.6B	SUBSTATION					
41	C9-030-SUB-HVSWG-6.6A	SUBSTATION					
42	C10-030-SUB-HVSWG-6.6A	SUBSTATION					
43	C9-030-SUB-HVSWG-6.6B	SUBSTATION					
44	C10-030-SUB-HVSWG-6.6B	SUBSTATION					
45							
46							
47							
48							
49							
50							
51							
52							
53							

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

NAME :	PETROJET	ENPPI	PMc
SIGNATURE	Ahmed Hassan	Islam Sherk	
DATE	6/6/2021		

ITR-QC-0001



CABLE TERMINATION AND SPLICING

SYSTEM NO.:

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0009

02/06/2021

ELEC

1 OF 1

SHEET NO

DISCIPLINE

PTJ-ELE-RFI

For All Cables lages in PTJ-ELE-RFI

Item/Tag NO.

Type :-

Core:

Size:

NO.

Description of check

ACCEPT

REJECT

N/A.

Check cable glands are correct type and size as per cable schedule.

Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins

Check cable tag is done correctly.

Test and confirm conductor, phase continuity.

Check insulation resistance test (megger) is completed

Check Hi-pot test is completed, only for MV/HV cables

Connect all cores at both ends and confirm all connections are

correct as per termination diagram.

Confirm spare cores, screens are earthed and conform to design drawings/specifications

Check enclosure cover is installed, no damages and no bolts are missing

Calibration test certificate of testing equipment to be checked.

Remarks :

*1 : ITR-EL-006A/B

*11 : ITR-EL-008

PETROJET

ENPPI

PMC

NAME :

Ahmed Hassan

SIGNATURE

Ahmed Hassan

6/6/2021

ITR-EL-0009



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

Medium Voltage Switchgear Installation

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

DOCUMENT No.

DISCIPLINE

SHEET NO

RFI-162

JOB DESCRIPTION

AREA DESCRIPTION

AGROOD MODULE 1 SUB BUILDING

Tag No.

031-SUB-HVSWG-6.6

Serial No.

INSPECTION

NO.

1 Verify using of gasket between the switchgear panels as per installation manual and at the front-end panel. (if any)

2 Check that panels are assembled together and fixed to the ground by using suitable fasteners as per the installation manual.

3 Verify proper alignment of the panels in the three dimensions.

4 Verify that the supporting iron is not bended

5 Verify that the main busbars are connected using suitable fasteners for each busbar rated current as per installation manual instructions.

6 Check that earthing busbars are connected between panels.

7 Verify the tightening torque for the main busbars and earthing busbars according to manufacturer's published data. In the absence of manufacturer's published data use table 1.

8 After tightening each electrical connection to the nut and the screw (or else, between the screw's head and the copper bar or the device for tightening on a threaded part

9 Verify that the connections isolating covers are used and installed properly (if any).

10 Verify that the layout arrangement of the panels is done in accordance to the drawings.

11 Verify that the interconnections wire is protected against any sharp edges.

12 Check that the cable glands are cutting according to the number and diameter of cables.

Cell () Cell () Cell () Cell () Cell () Cell () Cell () Cell () Cell () Cell () Cell () Cell () Cell () Cell () Cell ()

Notes

AM Cables

for

EGPC CRUDE OIL TANK FARM



Medium Voltage Switchgear Installation

INSPECTION AND TEST REPORT FOR

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

DOCUMENT NO.

DISPLINE

SHEET NO

ELECTRICAL




ITR-EL-0014

RFI-162

[illegible]

REMARKS:

REFERENCE DOCUMENTS:

NAME	SIGNATURE	DATE
PETROJET		
ENPP		
PMC		

ITR-EL-0014

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.08- FAT Reports & Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.09- SAT Reports & Certificates

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature *Ahmed*
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature *Mohamed*
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature *Mahmoud*

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----




Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature 
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature 

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature *Ahmed Nadeem*
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature *Mohamed Ibrahim*
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature *Mahmoud abd elnour*

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----

PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----

Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature- *Ahmed*

PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature- *Mohamed*

Schneider rep.: Name—Mahmoud abd elnour ----- Signature- *Mahmoud*

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments---

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

* DP-2, CB Compartment door handle is broken and shall be replaced by Schneider

Comments: CB Compartment door handle is broken and shall be replaced by Schneider

Enppi rep.: Name-Eng. Ahmed Nadeem Signature: *A. Nadeem*

PPC rep.: Name-----Eng: Mohamed Ibrahiem Signature: *M. Ibrahiem*

Schneider rep.: Name—Mahmoud abd elnour Signature: *M. Elnour*

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature *Ahmed Nadeem*
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature *Mohamed Ibrahiem*
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature *Mahmoud abd elnour*

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----


Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Medium Voltage Insulation Resistance Test Sheet	MV-TS-01

Date :27/6/2021	Site Location : AGROOD - I
Order Number : S2000815-06	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Insulation-resistance tests

Test Device:	
Model: Megger	S.N: SRV1147858pg

Test voltage	
Applied DC test voltage	5KVDC

For bus section 1:

Insulation resistance (Megohms)			
Phase to phase	A-B: 423G	B-C:480G	C-A: 345G
Phase to ground	A-GND: 103G	B-GND: 80G	C-GND: 93G


For bus section 2 (if any):


Insulation resistance (Megohms)			
Phase to phase	A-B: 412G	B-C: 385G	C-A: 461G
Phase to ground	A-GND: 78G	B-GND: 111G	C-GND: 78G


Notes: -

- If the resistance is lower than the standard values, visually inspect the equipment for cleanliness and other potential causes.
- If found unclear; insulating parts must be cleaned with a soft, dry, lint-free cloth. Cleaning processes that involve spraying a pressurized insulating solvent and using degreaser aerosols are absolutely forbidden.
- If the visual inspection does not reveal the causes, recommend for the contractor to dry the equipment for a minimum of 4 hours using heat and fans. Then re-measure.
- Make sure that the connected cables are removed and have a safe distance to avoid spark


Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 

PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature 

Schneider rep.: Name—Mahmoud abd elnour ----- Signature 

MV-TS-01 insulation-resistance test sheet for medium voltage




	Potential Transformers Test Sheet	MV-TS-04


Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Cell number	Q-A		
Cell type	MC set 123		
PT Serial number	2020-1003338158	2020-1003338151	2020-1003338150
PT TYPE	ALCE		
a / n	110/√3 CL: 0.5 - 30VA ITH : 1.5A		

Visual and Mechanical inspection			
Ser.	Checkpoint	STATUS	NOTE
1	Verify that equipments name plates are according to the corresponding drawings.	ok	
2	Inspect the physical and mechanical condition of the equipment for any visual damage.	ok	
3	Verify correct connection of transformers with system requirements.	ok	
4	Verify that all required grounding and shorting connections provide contact.	ok	
5	Verify that all shorting blocks are in the correct position, either grounding or open, as required	ok	
6	Verify correct operation of transformer draw out mechanism and grounding operation.	ok	
7	Verify correct primary fuse size and secondary fuse/MCB size.	ok	
8	Verify that voltage transformer secondary circuits are grounded and have only one grounding point	ok	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 
PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature 
Schneider rep.: Name—Mahmoud abd elnour ----- Signature 

	Potential Transformers Test Sheet	MV-TS-04

Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Dielectric test for secondary circuits		
Procedure	Test result	remarks
Apply min 1 kV A.C for 1s between each line of secondary of P.T with other lines connecting to earth and record corresponding insulation resistance value taken in consideration the following		


Precaution

- 1- All Sec M.C.B and/or fuses of the P.T to be in off position.
- 2- Disconnect Primary Fuse.
- 3- P.Ts plug to be disconnected.

Ratio Test				
Applied primary voltage	Rated Ratio	Measured Sec voltage	Measured Ratio	Test result
PHASE A , B (406) V		PHASE A , B (6.8) V		OK
PHASE B , C (406) V		PHASE B , C (6.8) V		OK
PHASE C , A (406) V		PHASE C , A (6.8) V		OK
Open delta check				0 V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04


Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Cell number	Q-B		
Cell type	MC set 123		
PT Serial number	2020-1003338155	2020-1003338160	2020-1003338142
PT TYPE	ALCE		
a / n	110/√3 CL: 0.5 - 30VA ITH : 1.5A		

Visual and Mechanical inspection			
Ser.	Checkpoint	STATUS	NOTE
1	Verify that equipments name plates are according to the corresponding drawings.	ok	
2	Inspect the physical and mechanical condition of the equipment for any visual damage.	ok	
3	Verify correct connection of transformers with system requirements.	ok	
4	Verify that all required grounding and shorting connections provide contact.	ok	
5	Verify that all shorting blocks are in the correct position, either grounding or open, as required	ok	
6	Verify correct operation of transformer draw out mechanism and grounding operation.	ok	
7	Verify correct primary fuse size and secondary fuse/MCB size.	ok	
8	Verify that voltage transformer secondary circuits are grounded and have only one grounding point	ok	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04

Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Dielectric test for secondary circuits		
Procedure	Test result	remarks
Apply min 1 kV A.C for 1s between each line of secondary of P.T with other lines connecting to earth and record corresponding insulation resistance value taken in consideration the following		


Precaution

- 1- All Sec M.C.B and/or fuses of the P.T to be in off position.
- 2- Disconnect Primary Fuse.
- 3- P.Ts plug to be disconnected.

Ratio Test				
Applied primary voltage	Rated Ratio	Measured Sec voltage	Measured Ratio	Test result
PHASE A , B (406) V		PHASE A , B (6.8) V		OK
PHASE B , C (406) V		PHASE B , C (6.8) V		OK
PHASE C , A (406) V		PHASE C , A (6.8) V		OK
Open delta check				0 V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04


Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Cell number	Q-BA		
Cell type	MC set 123		
PT Serial number	2020-1003338145	2020-1003338152	2020-1003338157
PT TYPE	ALCE		
a / n	110/√3 CL: 0.5 - 30VA ITH : 1.5A		

Visual and Mechanical inspection			
Ser.	Checkpoint	STATUS	NOTE
1	Verify that equipments name plates are according to the corresponding drawings.	ok	
2	Inspect the physical and mechanical condition of the equipment for any visual damage.	ok	
3	Verify correct connection of transformers with system requirements.	ok	
4	Verify that all required grounding and shorting connections provide contact.	ok	
5	Verify that all shorting blocks are in the correct position, either grounding or open, as required	ok	
6	Verify correct operation of transformer draw out mechanism and grounding operation.	ok	
7	Verify correct primary fuse size and secondary fuse/MCB size.	ok	
8	Verify that voltage transformer secondary circuits are grounded and have only one grounding point	ok	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04

Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV


Dielectric test for secondary circuits		
Procedure	Test result	remarks
Apply min 1 kV A.C for 1s between each line of secondary of P.T with other lines connecting to earth and record corresponding insulation resistance value taken in consideration the following		


Precaution


- 1- All Sec M.C.B and/or fuses of the P.T to be in off position.
- 2- Disconnect Primary Fuse.
- 3- P.Ts plug to be disconnected.


Ratio Test				
Applied primary voltage	Rated Ratio	Measured Sec voltage	Measured Ratio	Test result
PHASE A , B (406) V		PHASE A , B (6.8) V		OK
PHASE B , C (406) V		PHASE B , C (6.8) V		OK
PHASE C , A (406) V		PHASE C , A (6.8) V		OK
Open delta check				0 V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 

PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature 

Schneider rep.: Name—Mahmoud abd elnour ----- Signature 

	Potential Transformers Test Sheet	MV-TS-04


Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Cell number	Q-10A		
Cell type	MC set 123		
PT Serial number	2020-1003331260	2020-1003331264	2020-1003331261
PT TYPE	ALCE		
a / n	110/√3 CL: 0.5 - 30VA ITH : 1.5A		

Visual and Mechanical inspection			
Ser.	Checkpoint	STATUS	NOTE
1	Verify that equipments name plates are according to the corresponding drawings.	ok	
2	Inspect the physical and mechanical condition of the equipment for any visual damage.	ok	
3	Verify correct connection of transformers with system requirements.	ok	
4	Verify that all required grounding and shorting connections provide contact.	ok	
5	Verify that all shorting blocks are in the correct position, either grounding or open, as required	ok	
6	Verify correct operation of transformer draw out mechanism and grounding operation.	ok	
7	Verify correct primary fuse size and secondary fuse/MCB size.	ok	
8	Verify that voltage transformer secondary circuits are grounded and have only one grounding point	ok	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04

Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Dielectric test for secondary circuits		
Procedure	Test result	remarks
Apply min 1 kV A.C for 1s between each line of secondary of P.T with other lines connecting to earth and record corresponding insulation resistance value taken in consideration the following		


Precaution

- 1- All Sec M.C.B and/or fuses of the P.T to be in off position.
- 2- Disconnect Primary Fuse.
- 3- P.Ts plug to be disconnected.

Ratio Test				
Applied primary voltage	Rated Ratio	Measured Sec voltage	Measured Ratio	Test result
PHASE A , B (406) V		PHASE A , B (6.8) V		OK
PHASE B , C (406) V		PHASE B , C (6.8) V		OK
PHASE C , A (406) V		PHASE C , A (6.8) V		OK
Open delta check				0 V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04


Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Cell number	Q-10AB		
Cell type	MC set 123		
PT Serial number	2020-1003338155	2020-1003338160	2020-1003338142
PT TYPE	ALCE		
a / n	110/√3 CL: 0.5 - 30VA ITH : 1.5A		

Visual and Mechanical inspection			
Ser.	Checkpoint	STATUS	NOTE
1	Verify that equipments name plates are according to the corresponding drawings.	ok	
2	Inspect the physical and mechanical condition of the equipment for any visual damage.	ok	
3	Verify correct connection of transformers with system requirements.	ok	
4	Verify that all required grounding and shorting connections provide contact.	ok	
5	Verify that all shorting blocks are in the correct position, either grounding or open, as required	ok	
6	Verify correct operation of transformer draw out mechanism and grounding operation.	ok	
7	Verify correct primary fuse size and secondary fuse/MCB size.	ok	
8	Verify that voltage transformer secondary circuits are grounded and have only one grounding point	ok	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04

Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Dielectric test for secondary circuits		
Procedure	Test result	remarks
Apply min 1 kV A.C for 1s between each line of secondary of P.T with other lines connecting to earth and record corresponding insulation resistance value taken in consideration the following		


Precaution

- 1- All Sec M.C.B and/or fuses of the P.T to be in off position.
- 2- Disconnect Primary Fuse.
- 3- P.Ts plug to be disconnected.

Ratio Test				
Applied primary voltage	Rated Ratio	Measured Sec voltage	Measured Ratio	Test result
PHASE A , B (406) V		PHASE A , B (6.8) V		OK
PHASE B , C (406) V		PHASE B , C (6.8) V		OK
PHASE C , A (406) V		PHASE C , A (6.8) V		OK
Open delta check				0 V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 

PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature 

Schneider rep.: Name—Mahmoud abd elnour ----- Signature 

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q -A
Protection relay type	Esargy P3
Protection relay serial number	SM202220053

GENERAL INSPECTION.


DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	1250A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	1250A
	Base current (Ib)	1250A
	Residual current	1250A
	Rated residual current (In0)	1250A


Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 1250A I2 = 1250A I3 = 1250A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng. Ahmed Nadeem ----- Signature: 

PPC rep.: Name-----Eng: Mohamed Ibrahimem ----- Signature: 

Schneider rep.: Name—Mahmoud abd elnour ----- Signature: 

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q -A
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 = 6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.013Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	118mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.010Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	115mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----
 Schneider rep.: Name—Mahmoud abd elnour Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q -B
Protection relay type	Esargy P3
Protection relay serial number	EB202220058

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	1250A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	1250A
	Base current (Ib)	1250A
	Residual current	1250A
	Rated residual current (In0)	1250A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 1250A I2 = 1250A I3 = 1250A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem -----
 PPC rep.: Name-----Eng: Mohamed Ibrahim
 Schneider rep.: Name—Mahmoud abd elnour

Signature-----
 Signature-----
 Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q -B
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	I injected	T adjusted	t measured	error $\pm 5\%$	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.020Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	118mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.017Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	119mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature *Ahmed*
 PPC rep.: Name-----Eng: Mohamed Ibrahim Signature *Mohamed*
 Schneider rep.: Name—Mahmoud abd elnour Signature *Mahmoud*

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q -AB
---------------------------	---	--------------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.


Cell number / type	Cell: Q -AB
Protection relay type	Esargy P3
Protection relay serial number	SM202110053


GENERAL INSPECTION.		
DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	1250A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	1250A
	Base current (Ib)	1250A
	Residual current	1250A
	Rated residual current (In0)	1250A

Checking of Esargy P3 phase voltage and current inputs			
Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 1250A I2 = 1250A I3 = 1250A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments:-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature: 

PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature: 

Schneider rep.: Name—Mahmoud abd elnour ----- Signature: 

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q -AB
------------------------------	---	-------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 = 6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.023Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	108mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.020Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	105mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 1A
Protection relay type	Esargy P3
Protection relay serial number	SM202220053

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs.

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Protection Relay Series Esargy	Q 1A
	P3 Test Sheet	

Date : 27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer : Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 = 6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.023Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	108mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.020Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	105mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----

PPC rep.: Name-----Eng: Mohamed Ibrahiem ----- Signature-----

Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 1B
Protection relay type	Esargy P3
Protection relay serial number	SM202110050

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 = 6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Protection Relay Series Esargy	Q 1B
	P3 Test Sheet	

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	I adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.015Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	117mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.019Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	111mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----

PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----

Schneider rep.: Name—Mahmoud abd elnour Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 2A
Protection relay type	Esargy P3
Protection relay serial number	SM202110052

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 2A
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	I injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.018Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	108mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.015Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	109mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----
Schneider rep.: Name—Mahmoud abd elnour Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 2 B
Protection relay type	Esargy P3
Protection relay serial number	SM202110006

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage $U_{ns} / \sqrt{3}$	VT rated primary phase-to-neutral voltage $U_{np} / \sqrt{3}$	V1 = 6.6 KV V2 = 6.6 KV

Comments-----

Enppi rep.: Name-Eng. Ahmed Nadeem
PPC rep.: Name-----Eng: Mohamed Ibrahim
Schneider rep.: Name-----Mahmoud abd elnour

Signature-----
Signature-----
Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q.2B
------------------------------	---	------

Date : 27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer : Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.012Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	119mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.021Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	113mS		
	50N / 51N - 2 / B							

Comments:-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
Schneider rep.: Name-----Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 3A
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 3A
Protection relay type	Esargy P3
Protection relay serial number	SM202170498

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A


Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng. Ahmed Nadeem -----
PPC rep.: Name-----Eng: Mohamed Ibrahim
Schneider rep.: Name—Mahmoud abd elnour

Signature-----
Signature-----
Signature-----

	Protection Relay Series Esargy	Q 3A
	P3 Test Sheet	

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 = 6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	I measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.020Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	118mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.020Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	115mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----

PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----

Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----



Protection Relay Series Esargy
P3 Test Sheet

Q 3B

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 3 B
Protection relay type	Esargy P3
Protection relay serial number	SM202110015

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 = 6.6 KV

Comments-----

Enppi rep.: Name-Eng. Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Protection Relay Series Esargy	Q 3B
	P3 Test Sheet	

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.022Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	109mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.009Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	107mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahiem ----- Signature-----
Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q4A
Protection relay type	Esargy P3
Protection relay serial number	EB202230064

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q4A
------------------------------	---	-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	I injected	T adjusted	T measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.012Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	121mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.016Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	116mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 4B
Protection relay type	Esargy P3
Protection relay serial number	EB202230065

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage $U_{ns} / \sqrt{3}$	VT rated primary phase-to-neutral voltage $Unp / \sqrt{3}$	V1 = 6.6 KV V2 =6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----


	Protection Relay Series Esargy	Q 4B
	P3 Test Sheet	


Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	


Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	I Injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.019Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	120mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.022Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	109mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 

PPC rep.: Name-----Eng: Mohamed Ibrahim Signature 

Schneider rep.: Name—Mahmoud abd elnour Signature 

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 5A
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 5A
Protection relay type	Esargy P3
Protection relay serial number	SM202110056

GENERAL INSPECTION.		
DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs			
Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 = 80A I3 = 80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----


Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 5A
------------------------------	---	------


Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer : Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V


Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.017Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	120mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.018Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	120mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature: 

PPC rep.: Name-----Eng: Mohamed Ibrahim Signature: 

Schneider rep.: Name—Mahmoud abd elnour Signature: 



Protection Relay Series Esargy P3 Test Sheet

Q 5B

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 5 B
Protection relay type	Esargy P3
Protection relay serial number	SM 202110063

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 = 80A I3 = 80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 = 6.6 KV

Comments-----

Enppi rep.: Name-Eng. Ahmed Nadeem -----
PPC rep.: Name-----Eng: Mohamed Ibrahim
Schneider rep.: Name—Mahmoud abd elnour

Signature-----
Signature-----
Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 5B
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ±5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7 5A	1Sec	1.022Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	112mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1 5A	1Sec	1.019Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	118mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q6A
------------------------------	---	-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.


Cell number / type	Cell: Q 6A
Protection relay type	Esargy P3
Protection relay serial number	EB202230066


GENERAL INSPECTION.		
DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs			
Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 = 80A I3 = 80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments:-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature: 

PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature: 

Schneider rep.: Name—Mahmoud abd elnour ----- Signature: 

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q6A
------------------------------	---	-----


Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.019Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	119mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.020Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	113mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----
 Schneider rep.: Name—Mahmoud abd elnour Signature-----

	Protection Relay Series Esargy	Q 6B
	P3 Test Sheet	

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q6 B
Protection relay type	Esargy P3
Protection relay serial number	SM 202110026

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1 A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 = 80A I3 = 80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 = 6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 6B
------------------------------	---	------




Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

		V3 =6.6 K V
--	--	-------------

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	I injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.020Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	116mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.009Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	122mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 
PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature 
Schneider rep.: Name—Mahmoud abd elnour ----- Signature 

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008,15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q7A
Protection relay type	Esargy P3
Protection relay serial number	EB202230054

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem -----
PPC rep.: Name-----Eng: Mohamed Ibrahim
Schneider rep.: Name—Mahmoud abd elnour

Signature-----
Signature-----
Signature-----




Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q7A
------------------------------	---	-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.022Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	111mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.020Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	113mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 
PPC rep.: Name-----Eng: Mohamed Ibrahiem Signature 
Schneider rep.: Name—Mahmoud abd elnour Signature 

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 7 B
Protection relay type	Esargy P3
Protection relay serial number	EB202230069

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 =6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem -----
 PPC rep.: Name-----Eng: Mohamed Ibrahim
 Schneider rep.: Name—Mahmoud abd elnour

Signature-----
 Signature-----
 Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 7B
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : 520008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 =6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.022Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	117mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.012Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	119mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature *A. Nadeem*
 PPC rep.: Name-----Eng: Mohamed Ibrahim Signature *M. Ibrahim*
 Schneider rep.: Name—Mahmoud abd elnour Signature *M. Elnour*

Date : 27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer : Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 8A
Protection relay type	Esargy P3
Protection relay serial number	EB202230055

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 = 80A I3 = 80A
	Secondary injection of VT rated phase-to-neutral voltage $U_{ns} / \sqrt{3}$	VT rated primary phase-to-neutral voltage $U_{np} / \sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem -----
 PPC rep.: Name-----Eng: Mohamed Ibrahim
 Schneider rep.: Name—Mahmoud abd elnour

Signature-----
 Signature-----
 Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 8A
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

		V3 = 6.6 K V
--	--	--------------

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.018Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	120mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.022Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	116mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----
 Schneider rep.: Name-----Mahmoud abd elnour Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 8 B
Protection relay type	Esargy P3
Protection relay serial number	EB202230025

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 =6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem -----
 PPC rep.: Name-----Eng: Mohamed Ibrahim
 Schneider rep.: Name—Mahmoud abd elnour

Signature-----
 Signature-----
 Signature-----



Protection Relay Series Esargy
P3 Test Sheet

Q 8B

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.020Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	119mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.019Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	117mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----
Schneider rep.: Name—Mahmoud abd elnour Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 9A
Protection relay type	Esargy P3
Protection relay serial number	SM202110011

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----




Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 9A
------------------------------	---	------


Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.022Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	119mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.1 InO	1.5A	1Sec	1.020Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	115mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 
PPC rep.: Name-----Eng: Mohamed Ibrahim Signature 
Schneider rep.: Name—Mahmoud abd elnour Signature 

	Protection Relay Series Esargy	Q 9B
	P3 Test Sheet	

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 9 B
Protection relay type	Esargy P3
Protection relay serial number	SM 202110043


GENERAL INSPECTION.		
DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs			
Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 = 6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Protection Relay Series Esargy	Q 9B
	P3 Test Sheet	

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.019Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	116mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.009Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	108mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q10A
------------------------------	---	-------------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q10A
Protection relay type	Esargy P3
Protection relay serial number	SM202110011

GENERAL INSPECTION.		
DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs			
Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 = 80A I3 = 80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----

PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----

Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----


Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q10A
------------------------------	---	------


Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V


Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I _{adjusted}	i injected	T _{adjusted}	t _{measured}	error ± 5%	acceptan ce
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.012Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	116mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.015Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	119mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 

PPC rep.: Name-----Eng: Mohamed Ibrahim Signature 

Schneider rep.: Name—Mahmoud abd elnour Signature 

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q10 B
Protection relay type	Esargy P3
Protection relay serial number	SM 202110010

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 =6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem
PPC rep.: Name-----Eng: Mohamed Ibrahim
Schneider rep.: Name---Mahmoud abd elnour

Signature-----
Signature-----
Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q10B
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 =6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	I injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.015Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	106mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.019Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	113mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature *Ahmed*
PPC rep.: Name-----Eng: Mohamed Ibrahim Signature *Mohamed*
Schneider rep.: Name—Mahmoud abd elnour Signature *Mahmoud*



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.10- Electrical Pre-Commissioning Check Lists

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : 030-SUB-HVSWG-6.6




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : 030-SUB-HVSWG-6.6




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST LOW VOLTAGE CABLES EL-30 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : 030-SUB-HVSWG-6.6




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓	
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓	
8	Check that the bending radius of cables is not less than the minimum established.	✓	
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
10	Tie wraps to be used for cable and wires fixation.	✓	
11	Cable connections shall be torque tested.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST LOW VOLTAGE CABLES EL-30 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : 030-SUB-HVSWG-6.6

AREA : 30




REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Check that buried cables are correctly covered and protected.	NA	
13	Trench markers to be checked w.r.t approved documents.	NA	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	PL	
15	Inspect cable laid in trenches, segregation and protection.	NA	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be-checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
19	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

(*) Refer to table (III).

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST LOW VOLTAGE CABLES EL-30 A

INSULATION TEST

LOW VOLTAGE CABLES

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
1000V	1000V	200

TABLE [III]

NOTES:

Manufacture's test voltage & minimum values for insulation resistance should be referenced.

PRE-COMMISSIONING CHECK LIST MV SWITCHGEAR AND MOTOR CONTROL GEAR EL-03 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : 030-SUB-HVSWG-6.6




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	GENERAL:		
1.1	Construction punch list to be checked.	✓	
1.2	Check switchgear assembly for alignment, levelness and foundation fixing details w.r.t approved supplier.	✓	
1.3	Check panels' arrangement in accordance with approved drawings.	✓	
1.4	Check switchgear nameplate details and labels as per approved documents.	✓	
1.5	Confirm that switchgear equipment identification tag is placed against each one.	✓	
1.6	Check gasket and seal for damage.	✓	
1.7	Inspect all switchgear equipment for mechanical damage.	✓	
1.8	All compartments to be cleaned internally & externally.	✓	
1.9	Check that all connections are tight and secure.	✓	
1.10	Remove any accidental connections between phases and from phases to ground.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MV SWITCHGEAR AND MOTOR CONTROL GEAR EL-03 A




PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System	SYSTEM ID : 030-EL-002
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System	SUB-SYSTEM ID : 030-EL-002
ITEM TAG No. : 030-SUB-HVSWG-6.6	AREA : 30
REF. DWGs/DOCs :	

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1.11	Check all supports needed for power and control cables.	✓	
1.12	Check all cubicle door bonded to chassis.	✓	
1.13	Check manual spring charging and its mechanical indication.	✓	
1.14	Check polarity of D.C supplies	NA	
1.15	Check mechanical operation of circuit breakers & earthing switches (operation mechanism).	✓	
1.16	Check cubicle anti-condensation heaters and test insulation resistance of panel heater (**)	NA	
1.17	Perform insulation-resistance tests (Megger Test) at the DC test voltage appropriate for each bus section, phase-to-phase & phase-to ground (*)	NA	
1.18	Perform insulation-resistance tests (Megger Test) at the DC test voltage appropriate for control wiring (*)	✓	
1.19	Equipment test report and inspection certificate to be-checked.	NA	
1.20	Check availability of vendor documents including commissioning and start-up instructions.	NA	

REMARKS AND OBSERVATIONS :

(**) 500 V megger, min. 10 MΩ (Manufacture's test voltage & minimum values should be referenced)
(*) Refer to table [II]

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MV SWITCHGEAR AND MOTOR CONTROL GEAR EL-03 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : 030-SUB-HVSWG-6.6

AREA : 30



REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
2	BUS BAR:		
2.1	Check Bus duct(s) connections against the approved documents.	✓	
2.2	Inspect all busbar bolted connections for tightness.	✓	
2.3	Continuity tests shall be carried out on switchgear bus- bar connections in order to check their tightness.	✓	
3	CURRENT/VOLTAGE TRANSFORMER:		
3.1	Check connection, polarity and ratio.	✓	
3.2	Check FAT certificates of Insulation resistance concerning primary and secondary winding.	NA	
4	MV INCOMER & OUTGOING:		
4.1	Check mechanical alignment of C.B's and free movement.	✓	
4.2	Check mechanical operation of circuit breakers (operation mechanism).	✓	
4.3	Check inter-changeability of identical C.B's.	✓	

REMARKS AND OBSERVATIONS :

(*) Refer to table [II]

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MV SWITCHGEAR AND MOTOR CONTROL GEAR EL-03 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : 030-SUB-HVSWG-6.6

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
4.4	Check FAT certificates of the protection relays.	NA	
5	VOLTMETER/AMMETER/INSTRUMENT:		
5.1	Check metering circuit wiring.	✓	
6	EARTHING:		
6.1	Check switchgear earthing connections.	✓	
6.2	Check connection of gland plate to the earthing busbar.	✓	
6.3	Continuity tests shall be carried out on switchgear earth system joints in order to check their tightness.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	M. A. 2		
DATE			

**PRE-COMMISSIONING CHECK LIST
MV SWITCHGEAR AND MOTOR CONTROL GEAR
EL-03 A**

INSULATION TEST

TABLE OF MINIMUM TEST VOLTAGES

EQUIPMENT RATED VOLTAGE (kV)	TEST VOLTAGE (V) (one minute)	MINIMUM INSULATION RESISTANCE (M.OHMS)
33	5000	200
22	5000	200
11	5000	200
6.6	1000	200
3.3	1000	200
0.6	1000	100
0.4	1000	100
CONTROL WIRING	500	10

TABLE[III]

NOTES:

Manufacture's test voltage & minimum values for insulation resistance should be referenced

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C2-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C2-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N.A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	N.A	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C3-030-SUB-HVSWG-6.6A




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C3-030-SUB-HVSWG-6.6A




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C3-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C3-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : D-030-SUB-HVSWG-6.6A



AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : D-030-SUB-HVSWG-6.6A




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : D-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : D-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : P1-030-SUB-HVSWG-6.6A



AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : P1-030-SUB-HVSWG-6.6A



AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	NA	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : P1-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : P1-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
FL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation 6.6KV High Voltage		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C10-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C10-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
ITEM No.	PL		
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System	
SYSTEM ID : 030-EL-002		SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System	
SUB-SYSTEM ID : 030-EL-002		ITEM TAG No. : C10-030-SUB-HVSWG-6.6B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE		: EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)	
PROJECT NUMBER		: 1251-100	
SYSTEM NAME		: Substation 6.6KV High Voltage Switchgear System	
SUB-SYSTEM NAME		: Substation 6.6KV High Voltage Switchgear System	
SYSTEM ID		: 030-EL-002	
SUB-SYSTEM ID		: 030-EL-002	
DISCIPLINE		: Electrical	
ITEM TAG No.		: C10-030-SUB-HVSWG-6.6B	
REF. DWGS/DOCS		:	
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS:			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation 6.6KV High Voltage		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
ITEM TAG No. : C1-030-SUB-HVSWG-6.6A		SUB-SYSTEM ID : 030-EL-002	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation 6.6KV High Voltage		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Switchgear System		SYSTEM ID : 030-EL-002	
ITEM TAG No. : C1-030-SUB-HVSWG-6.6A		SUB-SYSTEM ID : 030-EL-002	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE II		
NOTES:		

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C1-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C1-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C2-030-SUB-HVSWG-6.6A




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C2-030-SUB-HVSWG-6.6A




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C6-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C6-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C7-030-SUB-HVSWG-6.6A




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C7-030-SUB-HVSWG-6.6A




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C7-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C7-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C9-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C9-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE II		

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/1-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/1-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
EL-31 A		
MEDIUM VOLTAGE CABLES		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE (I)		
NOTES:		

PAGE 1 OF 1

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/1-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION		OK/NA/PL
	PL	RESULT	ITEM No.
1		Construction punch list to be checked.	✓
2		Check cables are correctly fixed to trays and supports.	✓
3		Check cables through walls or ceilings are correctly sealed.	NA
4		Check that all cables are installed in accordance with cable lists and approved documents.	✓
5		Check identification tags of all conductors and wires.	✓
6		Check connection, termination and joints of cables are correctly executed.	✓
7		Inspect cables for jacket damage.	✓
8		Ensure that the correct size and type of crimping lugs have been used.	✓
9		Check that the bending radius of cables is not less than the minimum established.	✓
10		Cable markers to be installed before covering buried cables or cables in cable trays.	✓
11		The wraps to be used for cable and wires fixation.	✓
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/1-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002			
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002			
ITEM TAG No. : P/2-030-SUB-HVSWG-6.6A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		NA		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	Tie wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/2-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.		DESCRIPTION	
RESULT		OK/NA/PL	
PL		ITEM No.	
12	Trench markers to be checked w.r.t approved documents.	N.A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**




**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002			
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002			
ITEM TAG No. : C4-030-SUB-HVSWG-6.6A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		NA		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	Tie wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C4-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.		DESCRIPTION	
		RESULT	OK/NA/PL
		PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

MEDIUM VOLTAGE CABLES

PRE-COMMISSIONING CHECK LIST



PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		FL-31 A	
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation 6.6kV High Voltage Switchgear System		SYSTEM ID : 030-EL-002			
SUB-SYSTEM NAME : Substation 6.6kV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002			
ITEM TAG No. : C4-030-SUB-HVSWG-6.6B		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		NA		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	The wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C4-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL		
D.C TEST VOLTAGE		
MINIMUM INSULATION RESISTANCE (M.OHMS).		
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE II		

NOTES:

DATE		SIGNATURE		NAME		COMPANY	
						CUSTOMER	
						ENPPI	
						CONST. CONTRACTOR	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS:							
11	Tie wraps to be used for cable and wires fixation.	✓					
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓					
9	Check that the bending radius of cables is not less than the minimum established.	✓					
8	Ensure that the correct size and type of crimping lugs have been used.	✓					
7	Inspect cables for jacket damage.	✓					
6	Check connection, termination and joints of cables are correctly executed.	✓					
5	Check identification tags of all conductors and wires.	✓					
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓					
3	Check cables through walls or ceilings are correctly sealed.	NA					
2	Check cables are correctly fixed to trays and supports.	✓					
1	Construction punch list to be checked.	✓					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)							
PROJECT NUMBER : 1251-100							
DISCIPLINE : Electrical							
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System							
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System							
SYSTEM ID : 030-EL-002							
SUB-SYSTEM ID : 030-EL-002							
ITEM TAG No. : C5-030-SUB-HVSWG-6.6A							
AREA : 30							
REF. DWGS/DOCS :							
PRE-COMMISSIONING CHECK LIST							
MEDIUM VOLTAGE CABLES							
EL-31 A							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C5-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C5-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C5-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:

No.		DESCRIPTION		RESULT		ITEM No.	
1	Construction punch list to be checked.	✓					
2	Check cables are correctly fixed to trays and supports.	✓					
3	Check cables through walls or ceilings are correctly sealed.	NA					
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓					
5	Check identification tags of all conductors and wires.	✓					
6	Check connection, termination and joints of cables are correctly executed.	✓					
7	Inspect cables for jacket damage.	✓					
8	Ensure that the correct size and type of crimping lugs have been used.	✓					
9	Check that the bending radius of cables is not less than the minimum established.	✓					
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓					
11	Tie wraps to be used for cable and wires fixation.	✓					
REMARKS AND OBSERVATIONS :							
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER				
NAME							
SIGNATURE							
DATE							

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation 6.6KV High Voltage	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage	
ITEM TAG No. : C6-030-SUB-HVSWG-6.6A	AREA : 30
REF. DWGS/DOCS :	

PRE-COMMISSIONING CHECK LIST	
MEDIUM VOLTAGE CABLES	
EL-31 A	

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C6-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.		DESCRIPTION	
PL	RESULT	OK/NA/PL	ITEM No.
			12 Trench markers to be checked w.r.t approved documents.
		NA	13 Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.
		✓	14 Inspect cable laid in trenches, segregation and protection.
		NA	15 Cables to be tested (continuity/insulation resistance).(*)
		✓	16 Equipment test report and inspection certificate to be checked.
		✓	17 Check availability of vendor documents, including commissioning and start-up instructions. (If Any)
		NA	18 Calibration test certificate of testing equipment to be checked.
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY		CONST. CONTRACTOR	
NAME		ENPPI	
SIGNATURE		CUSTOMER	
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/2-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/2-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N.A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N.A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N.A	
18	Calibration test certificate of testing equipment to be checked.	N.A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200
TABLE (I)		
NOTES:		

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/3-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/3-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
DISCIPLINE : Electrical		SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System			
SYSTEM ID : 030-EL-002		SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System			
ITEM TAG No. : P/3-030-SUB-HVSWG-6.6B		AREA : 30			
REF. DWG/DOCS :					
No.		DESCRIPTION			
PL		RESULT			
ITEM No.		OK/NA/PL			
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	NA			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/3-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE II		
NOTES:		

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/4-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

DATE		SIGNATURE		NAME		COMPANY	
						CUSTOMER	
						ENPPI	
						CONST. CONTRACTOR	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS :							
11	The wraps to be used for cable and wires fixation.						
10	Cable markers to be installed before covering buried cables or cables in cable trays.						
9	Check that the bending radius of cables is not less than the minimum established.						
8	Ensure that the correct size and type of crimping lugs have been used.						
7	Inspect cables for jacket damage.						
6	Check connection, termination and joints of cables are correctly executed.						
5	Check identification tags of all conductors and wires.						
4	Check that all cables are installed in accordance with cable lists and approved documents.						
3	Check cables through walls or ceilings are correctly sealed.						
2	Check cables are correctly fixed to trays and supports.						
1	Construction punch list to be checked.						
No.	DESCRIPTION	OK/NA/PL	RESULT	PL	ITEM No.		
REF. DWGS/DOCS :							
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical		SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System			
PROJECT TAG No. : P/4-030-SUB-HVSWG-6.6A		AREA : 30		SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)							
PRE-COMMISSIONING CHECK LIST							
MEDIUM VOLTAGE CABLES							
EL-31 A							



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/4-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY		CONST. CONTRACTOR	ENPPI
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/4-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A
INSULATION TEST
EL-31 A



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C8-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C8-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST									
MEDIUM VOLTAGE CABLES									
EL-31 A									
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)									
PROJECT NUMBER : 1251-100									
SYSTEM NAME : Substation 6.6KV High Voltage									
SUB-SYSTEM NAME : Substation 6.6KV High Voltage									
ITEM TAG No. : C8-030-SUB-HVSWG-6.6B									
AREA : 30									
REF. DWGS/DOCS :									
No. DESCRIPTION									
1 Construction punch list to be checked.									
2 Check cables are correctly fixed to trays and supports.									
3 Check cables through walls or ceilings are correctly sealed.									
4 Check that all cables are installed in accordance with cable lists and approved documents.									
5 Check identification tags of all conductors and wires.									
6 Check connection, termination and joints of cables are correctly executed.									
7 Inspect cables for jacket damage.									
8 Ensure that the correct size and type of crimping lugs have been used.									
9 Check that the bending radius of cables is not less than the minimum established.									
10 Cable markers to be installed before covering buried cables or cables in cable trays.									
11 Tie wraps to be used for cable and wires fixation.									
REMARKS AND OBSERVATIONS :									
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.									
COMPANY									
CONST. CONTRACTOR									
ENPPI									
CUSTOMER									
NAME									
SIGNATURE									
DATE									

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C8-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
ITEM No.	PL	RESULT	OK/NA/PL
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:



PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002			
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002			
ITEM TAG No. : C9-030-SUB-HVSWG-6.6A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		NA		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	Tie wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C9-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			







PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE II		
NOTES:		



12.11- Electrical Supplier Check Lists & Reports

<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div>	
System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System



13- Electrical Commissioning

System Description	Substation 6.6KV High Voltage Switchgear System
System ID	030-EL-002
<div data-bbox="1173 1921 1444 2004"></div> <div data-bbox="574 1937 1069 1993">Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div data-bbox="295 1937 494 2016"></div>	



<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID	030-EL-002	System Description	Substation 6.6KV High Voltage Switchgear System
<div>13.01- Electrical -Commissioning Check Lists</div>					

<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div>  </div> </div>	
System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System
<div>13.02- Electrical Supplier Check Lists & Reports</div>	



14- Red Marked-up Drawings

System ID		030-EL-002
System Description		Substation 6.6KV High Voltage Switchgear System
<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>		


14.01- P&ID

System ID		030-EL-002
System Description		Substation 6.6KV High Voltage Switchgear System
<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>		

14.02- Instrumentation Drawings

System ID		030-EL-002
System Description		Substation 6.6KV High Voltage Switchgear System
<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div><div>الهيئة العامة للغذاء والدواء Ministry of Health</div></div></div>		

14.03- Electrical Drawings

System ID		030-EL-002
System Description		Substation 6.6KV High Voltage Switchgear System
 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) 